

ANNEX B
2024/SOP/SCU/RFQ/026
UNHCR SUB OFFICE PESHAWAR

**SUPPLY AND INSTALLATION OF BALLISTIC PROTECTION FOR PREFABRICATED &
CONTAINERIZED OFFICES**

BILL OF QUANTITIES

S.No.	ACTIVITIES DESCRIPTION	Office/Locations	Qty	Unit
1	Supply & Installation of 16 guage plain steel sheets for exterior and interior cladding & 2-layer roof coverage . A structure frame composed of 20 guage 1.5" x 1.5" steel pipes for securing the exposed walls and roof of prefabricated and containerized offices, complete in all aspects including connetons with nuts & bolts, welding and support to the weight of steel sheets.	A71	2,800	sft
		A53, A57, A58, A62, A63	2,800	sft
		C12, C13, C14, C17	2,850	sft
		Guest House	5,350	sft
		Gym	3,100	sft
		Programme Prefab	2,100	sft
2	Supply & Installation of steel louvers 20 guage with 1.5"x1.5" steel frame pipe 18 swg with all fixings on parameter wall and anchor supports to the wall with GH beams	Guest House Perimeter wall	1,300	sft

TOTAL AMOUNT (PKR.)

Name of the Company _____

Address: _____

Telephone _____

Email: _____

DELIVERY TIME excluding retention period of 3 months: _____

Name of Authorised Company Representative: _____

Signature / Stamp of the Company: _____